COMPLETION REPORT

1. Name of Work : IMPROVEMENTS TO ROADA AND DRAINS NEAR BYRAVESHWARA CIRCLE SURROUNDING IN ROYAL ENCLAVE & MEENAKSHI LAYOUR BAGALAGUNTE IN WARD NO.14
2. Sanctioned Estimate No. & Dt :
3. Head of Account which is Chargeable : P2415 Reserve Fund
4. Work Order No. & Dt : EE/DD/WO/256/2014-15 28/02/2015
5. Name of Contractor : THE TECHNICAL MANAGER (WEST), KRIDL
6a. Time stipulated for completion of work :
b. Delay in execution of work : --
7. Measurement recorded in : M.B. No. 3402
8. Check measurement of the Asst. : M.B. No. 3402
   Asst. Exe. Eng. / Exe. Eng : Page No. 340230 to 340232
9. Name of the Office / Official : Page No. 340230 to 340232
   incharge of the work :
10. a) Asst. Engineer : MANJUNATH
    b) Asst. Exe. Engineer : Rangaswamy.

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
30.00.000/-	29,96,416.00.	—	584=00.

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
W.14

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER - 5
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

ACCOUNTS SUPTD. (

Scanned by CamScanner